

RECEIVED

OCT 8 2008

ILLINOIS COMMERCE BUREAU
RAIL SAFETY DIVISION

Atlanta, GA – October 1, 2008
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

OCT - 8 2008

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724743B	T07-0118	FLASHERS W/GATES TR-154	WAYNE CITY	1/29/08	1/16/09
F03275		MP: 103.51 W ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - MATERIAL ORDERED 2/13/08. UTILITY LOCATION COMPLETED 7/9/08; PROPOSED START 10/2008.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS - NO BILLS HAVE BEEN ISSUED.AS OF 09/29/08. CURRENT CHARGES OF \$2,559.61 REMAIN

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034