


ILLINOIS COMMERCE COMMISSION
RAIL SAFETY SECTION
JAN 14 2009

Atlanta, GA – January 2, 2009
XING:SIG:IU REPT

T08-0062

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.



B. P. Vagedes

Cy: T. W. Ambler

DOCKETED

JAN 15 2009

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
479276R	T08-0062	FLASHERS W/GATES CANTRELL RD.	ILLIOPOLIS		05/21/09
F10963		MP: DH 393.05			

STATUS OF WORK:

DEPT. 52 – SIGNALS - ENGINEERING TO STATE FOR AUTHORIZATION 9/25/08.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – NEW PROJECT. NOT ENOUGH INFORMATION TO BILL AS OF 12/05/08. CURRENT CHARGES OF \$9,672.40 REMAIN.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034