

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
479276R F10963	T08-0062	FLASHERS W/GATES CANTRELL RD. MP: DH 393.05	ILLIOPOLIS		05/21/09

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - ENGINEERING TO STATE FOR AUTHORIZATION 9/25/08. STATE AUTHORIZED 12/5/09; MATERIAL ORDERED 1/21/09.  
**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W – NO M/W WORK.**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS** – ONE BILL ISSUED AS OF 3/3/09 FOR \$9,752.99. CURRENT CHARGES OF \$76.81 REMAIN.

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

**RECEIVED**  
APR 6 2009


Illinois Commerce Commission  
RAIL SAFETY SECTION

Atlanta, GA -April 1<sup>st</sup> 2009  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-527-2837.

R. L. Radloff



Cy: T. W. Ambler

**DOCKETED**

APR 14 2009