

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

TYPE: (CHECK ONE)

| | |
|-------------|---|
| PROGRESS | √ |
| COMPLETION* | |

| | |
|------|--------|
| DATE | 6-3-09 |
|------|--------|

PROJECT INFORMATION:

| | |
|--------------------------------------|--|
| Reporting Party: | Lone Grove Road District |
| Docket/Order #: Date: | T07-0027; April 18, 2007 |
| Status Reports Due: | 6 month intervals |
| Ordered Completion Date: | July 31, 2009 (Pending) |
| Completion Report Due ¹ : | |
| AAR/DOT#, Milepost: | AAR/DOT 167 906V, milepost 234.28 CC |
| Street, (in/near) City, County: | TR 511, near Saint Peter, Fayette County |
| Railroad Company: | Union Pacific Railroad Company |

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

| | |
|-------------------|---|
| Name: | Robert Harpster |
| Title: | Road Commissioner |
| Representing: | Lone Grove Road District |
| Street Address: | RR #1, Box 183 |
| City, State, Zip: | Saint Peter, IL 62880 |
| Office Phone: | Fayette County Highway Dept. (618) 283-5025 |
| Office Fax: | Fayette County Highway Dept. (618) 283-3661 |
| Cellular Phone: | (217) 821-1648 |
| E-Mail Address: | Fayette County Highway Dept. fchd@celerityinc.com |

²Project Manager Information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

(1) The reconstruction of the highway approaches to conform to the requirements of 92 Ill. Adm. Code 1535.204 and in the manner and as substantially shown on Exhibit C, pages 2-4.

STATUS OF WORK:

- 1) Union Pacific has completed the "under the tracks" culvert work.
- 2) Perry County Construction Company is ready to start the roadway approach work but cannot do so; the project location is too wet. They will start when weather permits.

DOCKETED

BU-M 5

FAYETTE COUNTY HIGHWAY DEPARTMENT

PO BOX 297

VANDALIA, ILLINOIS 62471


MICHAEL A. MAXEY, COUNTY ENGINEER

PHONE: 618-283-5025

FAX: 618-283-3661

June 3, 2009

Illinois Commerce Commission
527 East Capital Avenue
Springfield, IL 62701
Attn: Mr. Michael E. Stead
Railroad Safety Program Administrator



RE: T.R. 511 and UP Railroad Crossing
Section 05-07129-00-AS
Lone Grove Road District
Fayette County
T07-0027

Dear Mr. Stead,

Please find enclosed the "Project Status Report" for the subject section. I am submitting this report on behalf of Lone Grove Road District. Call if you have any questions.

Sincerely,

Handwritten signature of Michael A. Maxey.

Michael A. Maxey
County Engineer