

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

| | |
|------------|---|
| PROGRESS | X |
| COMPLETION | |

| | |
|------|---------------|
| DATE | June 26, 2009 |
|------|---------------|

PROJECT INFORMATION:

| | |
|--------------------------------------|--|
| Reporting Party: | Brown Township Road District |
| Docket/Order #; Date: | T08-0144 |
| Status Reports Due: | Every 6 mo. |
| Ordered Completion Date: | 11/13/2009 |
| Completion Report Due ¹ : | Upon completion |
| AAR/DOT#, Milepost: | 479 048D, MP 122.46-WB |
| Street, (in/near) City, County: | 3200N Road, Brown Township, Champaign County, IL |
| Railroad Company: | Norfolk Southern |

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

| | |
|-------------------|-------------------------------------|
| Name: | John Cooper |
| Title: | Assistant Champaign County Engineer |
| Representing: | Brown Township |
| Street Address: | 1605 E. Main Street |
| City, State, Zip: | Champaign, IL 61802 |
| Office Phone: | 217-384-3800 |
| Office Fax: | 217-328-5148 |
| Cellular Phone: | |
| E-Mail Address: | jcooper@co.champaign.il.us |

²Project Manager Information to be submitted by Norfolk Southern Railway Company and Brown Township.

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Reconstruction of the existing east and west highway approaches, to meet the minimum requirements of 92 Ill. Adm. Code 1535.204 (Exhibit C), by the Township.

STATUS OF WORK: (use additional blank sheet, if necessary)

061809 - Per John Cooper, Champaign Co. Highway Dept:

Project layout staked. Approach grade work to begin soon.