

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480328 C	T02-0067	LIGHTS & GATES PONTOON RD DETOUR MP D 477.65, ILL DIV	GRANITE CITY	04/02/08	

STATUS OF WORK:

DEPT. 52 – SIGNALS - DESIGN SENT TO THE STATE 10/14/05; MATERIAL ORDERED 04/03/08. MATERIAL SHIPPED 6/16/08. NS PORTION INSTALLED 7/1/08. COORDINATING WITH KCS & UP TO COMPLETE INTERCONNECTION. INSERVICE 11/18/08.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – MAINTENANCE OF WAY WORK IN THE ENGINEERING PHASE.

J. ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS – 7 PROGRESSIVE BILLS TOTALING \$175,180.70 HAVE BEEN ISSUED. CURRENT CHARGES OF \$0.00 REMAIN AS OF 3/3/09.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-5357

BV
MS/JOB