

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
480328 C	T02-0067	LIGHTS & GATES PONTOON RD DETOUR MP D 477.65, ILL DIV	GRANITE CITY	04/02/08	
F02920					

**STATUS OF WORK:**

**DEPT. 52 – SIGNALS** - DESIGN SENT TO THE STATE 10/14/05; MATERIAL ORDERED 04/03/08. MATERIAL SHIPPED 6/16/08. NS PORTION INSTALLED 7/1/08. COORDINATING WITH KCS & UP TO COMPLETE INTERCONNECTION. INSERVICE 11/18/08.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W – MAINTENANCE OF WAY WORK IN THE ENGINEERING PHASE.**

B. WRIGHT  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-425-2063

**BILLING STATUS** – 7 PROGRESSIVE BILLS TOTALING \$175,180.70 HAVE BEEN ISSUED. CURRENT CHARGES OF \$0.00 REMAIN AS OF 08/31/09.

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034  
TEL: 540-981-5357

RECEIVED  
OCT 5 2009

IRB

ILLINOIS Commerce Commission  
RAIL SAFETY SECTION

MS  
R

Atlanta, GA -October 1<sup>st</sup>, 2009  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.

  
R. L. Radloff

Cy: T. W. Ambler