

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

| DOT/AFE NUMBER | ORDER NUMBER/ DATE | ROAD LOCATION | CITY | STATE AUTHORIZED | ESTIMATED COMPLETION DATE |
|---------------------------|-----------------------------------|------------------------------|--------------|-----------------------------|--|
| 724569U | T08-0009 | CANTS/GATES MOUSETTE LANE | E. ST. LOUIS | 04/15/08 | 4/30/09 |
| F10598 | | MP: 7.2 W ILL DIV. | | | |

STATUS OF WORK:

DEPT. 52 – SIGNALS - ON HOLD, OVERHEAD UTILITIES OBSTRUCTION. EXTENSION FILED 3/24/09. IN SERVICE 4/02/09.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

B. WRIGHT
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-425-2063

BILLING STATUS – THIS PROJECT HAS BEEN BILLED WITHIN A FEW DOLLARS OF THE ESTIMATED COSTS OF \$262,532.62 AND IS IN “OVER” STATUS. ENGINEERING HAS BEEN NOTIFIED OF THE OVERAGE OF \$65,958.38 AND NEEDS TO PROVIDE AN APPROVED UPDATED ESTIMATE OR REVISED AGREEMENT.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

C

RECEIVED
OCT 5 2009
ILLINOIS OCCUPATIONAL COMMISSION
RAIL SAFETY SECTION

Atlanta, GA -October 1st 2009
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.


R. L. Radloff

Cy: T. W. Ambler