

**RECEIVED**

APR 15 2010

ILLINOIS COMMERCE COMMISSION  
RAIL SAFETY SECTION

Atlanta, GA –April 1<sup>st</sup>, 2010  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.

  
R. L. Radloff

Cy: T. W. Ambler

**DOCKETED**

APR 20 2010

26

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>DOT/AFE NUMBER</b>	<b>ORDER NUMBER/ DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
480068L	T09-0110	FLASHERS W/GATES N. 9 <sup>TH</sup> AVE.	LITCHFIELD		
F11446		MP D 439.89, ILL DIV.			

**STATUS OF WORK:**  
**DEPT. 52 – SIGNALS -**  
**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
1200 PEACHTREE ST. N.E. BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 – M/W –**

B. WRIGHT  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-425-2063

**BILLING STATUS –**

P.A. GRAY  
SUPVR – MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 – 0034

AT  
MS

P