

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
475012G	T09-0107	CANTS/GATES MAIN STREET	MCCLEAN	09/28/09	
F11414	X-12935	MP SP 355.10, ILL DIV.			

STATUS OF WORK:

DEPT. 52 – SIGNALS - AWAITING STATE AUTHORIZATION AS OF 6/25/10.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
1200 PEACHTREE ST. N.E. BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – NO M/W WORK.

B. WRIGHT
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-425-2063

BILLING STATUS – NO AGREEMENT ON FILE. UNBILLED CHARGES OF \$9,571.87 AS OF 6/8/10.

P.A. GRAY
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034

ALB
475012G

RECEIVED


JUL 9 2010

ILLINOIS COMMERCE COMMISSION
RAIL SAFETY SECTION

Atlanta, GA –July 1st, 2010
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1442.


R. L. Radloff

Cy: T. W. Ambler

DOCKETED

JUL 13 2010