

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT:**

TYPE: (CHECK ONE)

PROGRESS	
COMPLETION	X

DATE	August 25, 2010
------	-----------------

PROJECT INFORMATION:

Reporting Party:	The Indiana Rail Road Company
Docket/Order #; Date:	T10-0069; Entered 06/02/2010
Status Reports Due:	
Ordered Completion Date:	03/02/2010
Completion Report Due ¹ :	Upon Completion
AAR/DOT#, Milepost:	AAR/DOT# 292 556W; milepost 123.40 AAR/DOT# 292 557D; milepost 123.20 AAR/DOT# 292 464J; milepost 139.55 AAR/DOT# 292 605R; milepost 153.55
Street, (in/near) City, County:	Pike Street, Palestine, Crawford County Main Street, Palestine, Crawford County Range Street, Oblong, Crawford County Jackson Street, Newton, Jasper County
Railroad Company:	The Indiana Rail Road Company

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Peter J. Ray, P.E.
Title:	Vice President Engineering
Representing:	INRD
Street Address:	101 West Ohio St., Suite 1600
City, State, Zip:	Indianapolis, IN 46204
Office Phone:	(317) 616-3443
Office Fax:	(317) 262-3310
Cellular Phone:	
E-Mail Address:	pete.ray@inrd.com

²Project Manager Information to be submitted by Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Installation of a new full depth timber surface at the Pike Street crossing in Palestine.
- Installation of a new full depth timber surface at the Main Street crossing in Palestine.
- Installation of a new full depth timber surface at the Range Street crossing in Oblong.
- Installation of a new full depth timber surface at the Jackson Street crossing in Newton.

STATUS OF WORK:

08/25/2010 – Aaron Toliver received Project Completion Notice via phone from Peter Ray of INRD. Mr. Ray reported crossing surfaces at all 4 locations have been installed per ICC Order and the roadways have been reopened.