

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	August 26, 2010
------	-----------------

**PROJECT INFORMATION:**

Reporting Party:	Keokuk Junction Railway Company
Docket/Order #; Date:	T10-0079; Entered 06/02/2010
Status Reports Due:	Every 3 months
Ordered Completion Date:	03/02/2011
Completion Report Due <sup>1</sup> :	Upon Completion
AAR/DOT#, Milepost:	AAR/DOT #801 626S; milepost 222.75-M
Street, (in/near) City, County:	Warsaw Road in Hamilton, Hancock Co.
Railroad Company:	Keokuk Junction Railway Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Paul Lofton
Title:	General Manager
Representing:	Keokuk Junction Railway Co.
Street Address:	100 Mississippi Drive
City, State, Zip:	Keokuk, IA 56232
Office Phone:	(319) 524-7313
Office Fax:	
Cellular Phone:	(319) 795-4788
E-Mail Address:	

<sup>2</sup>Project Manager Information to be submitted by Keokuk Junction Railway Co.

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- Install a new full depth timber surface at the Warsaw Road crossing.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

08/26/2010 – Project Status Report prepared by Rail Safety Specialist, Aaron Toliver, on behalf of KJRY: Paul Lofton reported by phone on 08/26/10 that the Warsaw Road crossing renewal has yet to begin. He said KJRY currently has detour route plan in place and coordinated with locals. He expects construction of new surface to begin next week if construction crew available. Crew is currently working in Peoria area.