

Docket Number: T09-0026 Supp.
Bench Date: 9/22/2010
Deadline: N/A

MEMORANDUM

TO: The Commission

FROM: Michael E. Stead, Railroad Safety Program Administrator

DATE: September 8, 2010

SUBJECT: CSX Transportation, Inc., Lawrence Township Road District, and the State of Illinois, Department of Transportation.

Stipulated Agreement regarding improving public safety at the TR 194 highway-rail grade crossing of the Company's track near Lawrenceville, Lawrence County, Illinois, designated as crossing AAR/DOT #152 833T, railroad milepost BC-196.93.

RECOMMENDATION: Enter Supplemental Order approving Extension of Time.

On July 8, 2009, the Commission entered its Original Order in this matter requiring, among other things, Lawrence Township Road District to reconstruct the highway approaches at the TR 194 grade crossing located near Lawrenceville, Lawrence County. All work was to be completed within twelve (12) months of the Order date.

On August 20, 2010, Lawrence Township Road District filed its First Supplemental Petition stating that, due to wet conditions, it was unable to complete the project by the original July 8, 2010 completion date. The Road District is requesting an extension of time, to and including February 28, 2011, within which to complete the work required by the Original Order.

Staff of the Rail Safety Section has reviewed the Road District's Petition for Supplemental Order and believes the request for additional time, to and including February 28, 2011, is reasonable and should be approved without hearing. I recommend entry of the attached Supplemental Order.

Attachment