

Docket Number: T09-0081Supp.
Bench Date: 10/20/2010
Deadline: N/A

MEMORANDUM

To: The Commission

From: Michael E. Stead, Railroad Safety Program Administrator

Date: October 6, 2010

Subject: BNSF Railway Company, Mound Township Road District, McDonough County Highway Department, and the State of Illinois, Department of Transportation.

Stipulated Agreement regarding improving public safety at the TR 95 highway-rail grade crossing of BNSF Railway Company's track near Bushnell, McDonough County, designated as crossing AAR/DOT #063 789M, railroad milepost 193.08-LS11.

Recommendation: Enter Supplemental Order approving Extension of Time.

On July 29, 2009, the Commission entered its Original Order in this matter requiring, among other things, Mound Township Road District to reconstruct the highway approaches at the TR 95 grade crossing located near Bushnell, McDonough County. All work was to be completed within twelve (12) months of the Order date.

On July 26, 2010, Mound Township Road District filed its First Supplemental Petition stating that, due to extreme wet conditions, it will be unable to complete the project by the original completion of July 29, 2010. The Road District is requesting an extension of time, to and including July 29, 2011, within which to complete the work required by the Original Order.

Staff of the Rail Safety Section has reviewed the Road District's Petition for Supplemental Order and believes the request for additional time, to and including July 29, 2011, is reasonable and should be approved without hearing. I recommend entry of the attached Supplemental Order.

Attachment
JRS