

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

ORDER DOT/AFE NUMBER/ NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724695 N TOO-0015 09/25/00	LIGHTS & GATES TR-36 ILLINOIS DIV, MP 130.96	ELLERY	01/24/01	09/20/01

STATUS OF WORK:

DEPT 52 -SIGNALS - SIGNAL MATERIAL ORDERED 04/27/01; CONSTRUCTION GANG SCHEDULED TO START WORK 08/27/01.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W -NO WORK PROGRESSSED AS OF 06/06/01

J ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR- MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104

*Progress
Report*

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724696 V	T00-0015 09/25/00	LIGHTS & GATES TR- 185 ILLINOIS DIV, MP 130.52	ELLERY		09120101

STATUS OF WORK:

DEPT 52 -SIGNALS - SIGNAL ENGINEERING PLANS SENT TO STATE 02/01/01;WAITING STATE APPROVAL. THIS A CLOSURE OF A CURRENTLY SIGNALIZED CROSSING WHICH WILL BE CLOSED AFTER COMPLETION OF STATE PROJECTS 724695-N AND 724699-R.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW-BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W -NO WORK PROGRESSED AS OF 06106101.

J ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104

Progress Report

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

ORDER DOT/AFE NUMBER/ NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724699 R TOO-0015 09/25/00	LIGHTS & GATES TR- 18 ILLINOIS DIV, MP 129.94	ELLERY	01/24/01	09/20/01

STATUS OF WORK:

DEPT 52 -SIGNALS - SIGNAL MATERIAL ORDERED 04/27/01/CONSTRUCTION GANG SCHEDULED TO START WORK 08/13/01

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW -BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W -NO WORK PROGRESSED AS OF 06/06/01.

J ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104

Progress Report



Norfolk Southern Corporation
99 Spring Street, S.W.
Atlanta, Georgia 30303

RECEIVED
JUL 10 2001

Illinois Commerce Commission
RAIL SAFETY SECTION

Atlanta, GA -- July 6, 2001
XING:SIG:IUREPT

Mr. Kevin Sharpe:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

cy: S. H. Morrell
L. M. Kerns
J. M. Zillioux
R. W. Kinney
T. W. Ambler