

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

**PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	
COMPLETION	X

DATE	June 1, 2015
------	--------------

**PROJECT INFORMATION:**

Reporting Party:	Carmi Township Road District
Docket/Order #; Date:	T14-0094; Order entered 12/17/14
Status Reports Due:	Every 6 Months from Order Date
Ordered Completion Date:	12 Months from Order Date
Completion Report Due <sup>1</sup> :	On or before 12/17/15
AAR/DOT#, Milepost:	AAR/DOT #346 375V, railroad milepost OOH-363.41
Street, (in/near) City, County:	800E Road/CH 13, near Carmi, White Co.
Railroad Company:	Evansville Western Railway Company

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Brian Ray, P.E.
Title:	White County Engineer
Representing:	White County Highway Dept. & Carmi Township Road District
Street Address:	1103 E. Main Street, P.O. Box 396
City, State, Zip:	Carmi, IL 62821
Office Phone:	(618) 382-4811
Office Fax:	(618) 384-5021
Cellular Phone:	(618) 841-0027
E-Mail Address:	wcounty@frontier.com

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Renew W10-1 railroad crossing warning sign and install stop bar pavement markings on 800E Road/CH 13, per MUTCD requirements.
- (b) Renew W10-4R railroad advance warning signs on 800E/ CH 13, per MUTCD requirements.

**STATUS OF WORK:** All Township and County work required per Order T14-0043 have been completed. Cost of work has been reimbursed by Evansville Western Railway. Project is now complete.