

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724696 V	T00-0015 09/25/00	LIGHTS & GATES TR - 185 ILLINOIS DIV, MP 130.52	ELLERY		

STATUS OF WORK:

DEPT 52 – SIGNALS - SIGNAL ENGINEERING PLANS SENT TO STATE 02/01/01; WAITING STATE APPROVAL. THIS A CLOSURE WHICH WILL BE CLOSED AFTER COMPLETION OF STATE PROJECTS 724695-N AND 724699-R

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW – BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W WILL TEAR OUT CROSSING WHEN SIGNAL PORTION IS COMPLETE.

J ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDOT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
724699 R	T00-0015 09/25/00	LIGHTS & GATES TR - 18 ILLINOIS DIV, MP 129.94	ELLERY	01/24/01	

STATUS OF WORK:

DEPT 52 – SIGNALS - SIGNAL MATERIAL ORDERED 04/27/01. SIGNAL CONSTRUCTION GANG CAN NOT PROGRESS WORK UNTIL UTILITY COMPANY SETTLES PRIVATE CROSSING DISPUTE WITH PROPERTY OWNER. SIGNAL CONSTRUCTION HAS SCHEDULED WORK FOR JANUARY 2002.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW – BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W WILL TEAR OUT CROSSING WHEN SIGNAL PORTION IS COMPLETED.

JELLIS

DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104