

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
917055 Y F00734	T01-0018	LIGHTS & GATES 126 TH PLACE MP RU 3.60, DEARBORN DIV	CHICAGO		12/19/02

STATUS OF WORK:

DEPT. 52 – SIGNALS - SIGNAL PLANS SUBMITTED TO THE STATE ON 04/15/02; WAITING ON STATE AUTHORIZATION.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING STREET SW – BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 – M/W – MAINTENANCE OF WAY HAS NOT STARTED WORK AS OF 06/21; CONTRACTOR IS PROGRESSING EARTHWORK.

J.R. STUMP
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
17301 MICHIGAN AVE.
DEARBORN, MI 48126
TEL: 313-323-5100

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104