

KANE COUNTY
DIVISION of TRANSPORTATION

Jeffrey S. Dailey, P.E.
Director of Transportation
County Engineer



COPY

41W011 Burlington Road
St. Charles, IL 60175
Phone: (630) 584-1170
Fax: (630) 584-5265

October 4, 2002

Mr. Kevin L. Sharpe
Director of Processing and Information
Illinois Commerce Commission
527 East Capitol Avenue
Springfield, Illinois 62701

RECEIVED
OCT 08 2002

Illinois Commerce Commission
RAIL SAFETY SECTION

*Progress
Report*

Re: ICC Order T01-0058 dated April 12, 2002
Reconstruction, Widening and Installation of Automatic Flashing Light Signals and
Gates at the Big Timber Road and Union Pacific Railroad Crossing, Gilberts, Illinois
Milepost 47.59, DOT#174 551N
Project Completion Date: October 12, 2003

Dear Mr. Sharpe:

As required by the ICC order, T01-0058 (attached), we are submitting a status report for the progress of the project.

Since our last status report was submitted on July 11, progress has been made towards the completion of the project next year. Continued design coordination between the U.P. Railroad and the County has occurred for the crossing, adjacent bridge and roadways. A construction agreement with the Railroad was approved and has been submitted for final signatures. Currently, right of way easement negotiations for the widened Big Timber Road across the U.P. Railroad are actively underway. Right of way negotiations necessary with private parties for the adjacent roadway and bridge construction also continues.

Construction is planned to take place on all improvements in 2003.

If you need any further information, or have any questions, please contact me.

Sincerely,

Michael Zakosek, P.E.
Civil Engineer
Project Manager

s:\shared\dotserverd\users\personal\zakosek\design projects\big timber over tyler creek\02letter\1004shak.doc

00045100