

DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION



October 15, 2002

Mr. Kevin L. Sharpe
Director of Processing and Information
Transportation Division
Illinois Commerce Commission
527 East Capitol Avenue
Springfield, Illinois 62701

RECEIVED
OCT 16 2002
Illinois Commerce Commission
RAIL SAFETY SECTION

RE: Work Status Report
Charter Oak Road Extension
City of Peoria, Illinois
Report #1
Report Date: October 15, 2002
Reporting Period: April 24, 2002 through October 24, 2002
Illinois Commerce Commission Interim Order: T01-0032
Amending Interim Order Date: April 24, 2002

700004^o

Dear Mr. Sharpe:

Per the referenced I.C.C. Interim Order, enclosed please find the required Work Status Report for the current reporting period. Please contact Jane Gerdes of City engineering staff at (309) 494-8819 if you require further information.

Sincerely,

A handwritten signature in black ink, appearing to read 'Gene Hewitt'.

Gene Hewitt, P.E.
City Engineer

Enclosure

xc: Beth Jensen, City of Peoria, Legal Department
Ed Andrews, Harding ESE

BBRK

City Hall Building
419 Fulton Street
Peoria, Illinois 61602-1277
309/494-8801
FAX 309/494-8658

DOC-0000



Work Status Report
Charter Oak Road Extension
City of Peoria, Illinois
Report #1

Report Date: October 15, 2002

Reporting Period: April 24, 2002 through October 24, 2002

Project Information

Illinois Commerce Commission Interim Order: T01-0032

Amending Interim Order Date: April 24, 2002

Project Completion Date: April 24, 2005 (3 years from Order date)

Highway Underpass Information: BR. MP 73.9 over Charter Oak Road

Type of Improvement: Construction of a viaduct bridge carrying the tracks of the Union Pacific over the extension of Charter Oak Road, Peoria County, Illinois

Project Manager Information: Mr. Gene Hewitt, P.E.
City Engineer
City of Peoria
419 Fulton Street
Peoria, IL 61602

Description of Project Progress for this reporting period (April 24, 2002 through October 24, 2002):

On September 10, 2002 the City of Peoria opened bids for Phase I Construction for Charter Oak Road Extension. Four (4) bids were received. The low bid, in the amount of \$5,315,490.89, from Freesen, Inc. of Springfield, Illinois, was awarded by the Peoria City Council on September 17, 2002. Following execution of contracts and receipt of bonds, a preconstruction conference was held on October 2, 2002. Work anticipated during the remainder of this reporting period includes shop drawing submittals, initial mobilization and clearing.

Please contact Jane Gerdes, City of Peoria Engineering Division, at (309) 494-8819 for further information.