




**NORFOLK
SOUTHERN**

Norfolk Southern Corporation
99 Spring Street, S.W.
Atlanta, Georgia 30303



Atlanta, GA – July 7, 2000
XING:SIG:IU REPT

T00-0047
479593 V

Mr. Kevin Sharpe:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. If you have any questions, please call me at 404-529-1208.


G. F. Davenport

Cy: S. H. Morrell
L. M. Kerns
J. M. Zillioux
R. W. Kinney
T. W. Ambler

**NORFOLK SOUTHERN CORPORATION
ICC ORDER STATUS REPORT
STATE OF ILLINOIS**

DOT/AFE NUMBER	ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
479593V	T00-0047 06/07/00	LIGHTS & GATES TR - 134 ILLINOIS DIV, MP DH 494.45	BARRY		06/07/01

STATUS OF WORK:

DEPT 52 – SIGNALS - SIGNAL ENGINEERING PLANS SUBMITTED TO STATE 05/16/00.

CONTACT:

G.B. BANKIERIS
MANAGER HIGHWAY CROSSING ENGINEERING
NORFOLK SOUTHERN CORPORATION
99 SPRING ST SW – BOX 123
ATLANTA, GA 30303
TEL: 404-527-2866; FAX: 414-527-2901

DEPT 66 – M/W -

J ELLIS
DIVISION ENGINEER
NORFOLK SOUTHERN CORPORATION
1735 E. CONDIT STREET
DECATUR, ILL 62521
TEL: 217-877-6239

BILLING STATUS –

CONTACT:

M.D. MARTIN
SUPVR – MISCELLANEOUS BILLING
NORFOLK SOUTHERN CORPORATION
110 FRANKLIN ROAD, SE.
ROANOKE, VA 24042 – 0034
TEL: 540-981-4104