STATE OF ILLINOIS

ILLINOIS COMMERCE COMMISSION

Wisconsin Central, Ltd., Petitioner.

٧.

Illinois Department of Transportation and the Village of Antioch, Illinois, Respondents.

T02-0015 Supp.

Petition of Wisconsin Central, Ltd. Seeking an order of the Illinois Commerce Commission directing that an additional track and grade crossing be constructed at Depot Street (DOT 689-746B) on the Wisconsin Central, Ltd. In the Village of Antioch, Lake County, IL.

FIRST SUPPLEMENTAL ORDER

By the Commission:

On February 21, 2002, Wisconsin Central Ltd. ("the Railroad") filed the above-captioned verified petition with the Illinois Commerce Commission ("Commission"). The matter was set for hearing and after full and public hearing, an Order was entered by the Commission granting the petition on May 8, 2002 and ordering completion of the required work by May 8, 2003.

On December 9, 2002, the Railroad filed its Verified Petition for Extension requesting that the completion date be extended to November 8, 2003 and stating as the reason for the request, difficulties in obtaining necessary permits. The permit problem has been rectified and it is expected that construction will begin in May, 2003.

The Commission is of the opinion that it is fair and reasonable to grant additional time for completion of the project to and including November 8, 2003.

IT IS THEREFORE ORDERED by the Illinois Commerce Commission that the completion date for the work heretofore required by Petitioner Railroad be, and the same is hereby, extended to November 8, 2003.

IT IS FURTHER ORDERED that in all other respects, the Order entered on May 8, 2002, remains in full force and effect.

IT IS FURTHER ORDERED that in accordance with Chapter 625 ILCS 5/18c-2201 and 5/18c-2206 of the Illinois Commercial Transportation Law, this is a final order subject to the Administrative Review Law.

By Order of the Commission this 8th day of January 2003. Therin St. Wright

SECTION CHIEF

SUPERVISOR

Chairman