

CHAMLIN
ASSOCIATES

221 WEST WASHINGTON STREET • P.O. BOX 68 MORRIS, IL 61450
815-942-1402 • FAX 815-942-1471
morrisoffice@chamlin.com

ENGINEERS • SURVEYORS • PLANNERS

RECEIVED
JAN 2 2003

Illinois Commerce Commission
RAIL SAFETY SECTION

December 30, 2002

Mr. Kevin Sharpe
Transportation Division
Illinois Commerce Commission
527 East Capitol Avenue
Springfield, IL 62701

Progress

SUBJECT: Village of Gardner
Jackson Street Crossing #290521N
Docket No. T01-0062
UP Railroad

Dear Mr. Sharpe:

Due to delays in acquisition of right-of-way for the Jefferson Street relocation, the above referenced project was delayed in bidding. As of this date, a contractor has been secured, contracts are in place, and a substantial completion of all related work is scheduled for April 30, 2003.

Underground work is currently proceeding. Weather permitting, the schedule should be met. If you need additional information, please contact me.

Very truly yours,

Guy R. Christensen
Guy R. Christensen

cc: Mayor Tom Wise
Barbara Bexson, Village Clerk
Brian Vercruysse, ICC

GRC/hp

PERU OFFICE:

WILLIAM L. ETZENBACH, P.E., P.L.S. • ROGER J. CHAMLIN, P.E. • JEROME J. YENDRO, P.E., P.L.S.
LARRY D. GOOD, P.E. • MICHAEL V. FITZSIMMONS, P.E., P.L.S. • JAMES K. CLINARD, S.E., P.E.

MORRIS OFFICE:

RICHARD J. SCHWEICKERT, P.E. • GUY R. CHRISTENSEN, P.E. • WILLIAM H. JAGEL, P.E.S.

DOCKETED

Don P/ms