



Norfolk Southern Corporation  
99 Spring Street, S.W.  
Atlanta, Georgia 30303

700-0111

RECEIVED  
JAN 22 2003

Illinois Commerce Commission  
RAIL SAFETY SECTION

Atlanta, GA – January 15, 2003  
XING:SIG:IU REPT

*Progress*

Mr. Kevin Sharpe:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.

*G. F. Davenport*  
G. F. Davenport

Cy: S. H. Morrell  
L. M. Kerns  
W. H. Burris  
R. W. Kinney  
T. W. Ambler

**DOCKETED**

# NORFOLK SOUTHERN CORPORATION

## ICC ORDER STATUS REPORT

### STATE OF ILLINOIS

ORDER DOT/AE NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED DATE	ESTIMATED COMPLETION DATE
724576 E T00-0111	CANTILEVER & GATES 57 <sup>TH</sup> /59 <sup>TH</sup> ST ILLINOIS DIV, MP 13.20 W	BELLEVILLE	09/26/02	03/10/03

F00568

**STATUS OF WORK:**

**DEPT 52 - SIGNALS** - FINAL ROADWAY PLANS FROM STATE RECEIVED ON 06/10/02. SIGNAL PLANS SENT TO RAILWAY VENDOR FOR RELATED REVISIONS. ICC AUTHORIZED WORK ON 09/26/02 AND WILL COORDINATE WITH CITY ROAD CONSTRUCTION.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING ST SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 414-527-2901

**DEPT 66 - M/W** - CROSSING AND RELATED MATERIAL ORDERED SEPTEMBER 13; SURFACE TAMPED/CROSSING INSTALLED DECEMBER 2002.

J ELLIS

DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS** - PROGRESSIVE BILL NUMBER 1 SUBMITTED JANUARY 2003.

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

*Progress*