COPY



Illinois Commerce Commission
FAIL SAFETY SECTION

STATE OF ILLINOIS ILLINOIS COMMERCE COMMISSION

County of Lake, Illinois, by)
Martin G. Buehler, County Engineer)
Petitioner,)
)
) Docket No. T01-0063
V.)
)
Wisconsin Central Ltd.)
Village of Buffalo Grove, Illinois,)
State of Illinois,	j
Department of Transportation,)
Respondents,)
•)
)
Petition to increase the amount of minimum pre-emption)
time provided by Wisconsin Central Ltd. to the County)
of Lake for the traffic signal pre-emption sequence at the)
Aptakisic Road and the Deerfield Parkway at-grade	· ·
crossings of the Wisconsin Central Ltd. single main line)
tracks in the Village of Buffalo Grove,)
Lake County, Illinois and directing a substantial portion)
of the costs thereof to be borne by the Grade Crossing)
Protection Fund.)

REQUEST FOR EXTENSION OF TIME

Now comes the Petitioner, County of Lake, Illinois, by Martin G. Buehler, its duly appointed and qualified County Engineer, files and in support of its Request For Extension of Time, states as follows:

1. In the Commission's Order of April 10, 2002, on page five (5), the Commission designated the date of completion for the Company's work and the County's work as April 10, 2003, stating as follows:

IT IS FURTHER ORDERED that the Company and County shall perform their work herein within twelve (12) months from the date of this Order.

DOCKETED

- 2. Subsequent to the entry of the April 10, 2002 Order, the County has diligently worked with its outside Contractor to complete its portion of the project.
- 3. Due to unforeseen complications with the County's Contractor and unintentional delays on the part of the County, the County's portion of the project was not completed by April 10, 2003.

WHEREFORE, the County respectfully requests that the Illinois Commerce Commission grant its request and issue a ruling extending the time for all actions required of the County under the April 10, 2002 Order, an additional eight (8) months or until December 10, 2003. The County further prays that this Request for Extension of Time be granted without a hearing.

Respectfully submitted, COUNTY OF LAKE, ILLINOIS

By: Martin G. Buehler, P.E. County Engineer
Lake County, Illinois

Dated at Libertyville, Illinois, this 4th day of June A.D., 2003

LINDA J. MILLER
NOTARY PUBLIC STATE OF ILLINOIS
My Commission Expires 10/27/2003

STATE OF ILLINOIS ILLINOIS COMMERCE COMMISSION

County of Lake, Illinois, by Martin G. Buehler, County Engineer,)
Petitioner,)
) Docket No. T01-0063
v.)
Wisconsin Central Ltd. Village of Buffalo Grove, Illinois State of Illinois, Illinois Department of Transportation, Respondents,)))))))
Petition to increase the amount of minimum pre-emption time provided by Wisconsin Central Ltd. to the County of Lake for the traffic signal pre-emption sequence at the Aptakisic Road and Deerfield Parkway at-grade crossings of the Wisconsin Central Ltd. single main line tracks in the Village of Buffalo Grove, Lake County, Illinois and directing a substantial portion of the costs thereof to be borne by the Grade Crossing Protection Fund.))))))))))

NOTICE OF FILING

TO: Mr. Victor Modeer, P.E., Director of Highways

Mr. Gregory P. Boysen, P.E., Director of Public Works

Mr. Michael Barron, Counsel for Wisconsin Central Ltd.

PLEASE TAKE NOTICE that I have this June 4, 2003, forwarded to Mr. Kevin Sharpe, Director of Processing, Transportation Division, of the Illinois Commerce Commission, Springfield, Illinois, for filing in the above matter, a Request for Extension of Time, and hereby served upon you.

"OFFICIAL SEAL"

LINDA J. MILLER

DTARY SHELD STATE OF ILLINOIS

NOTARY PIELIC STATE OF ILLINOIS My Commission Expires 10/27/2003

Martin G. Buehler, P.E. County Engineer

Lake County Division of Transportation

600 West Winchester Road

Libertyville, IL 60048

(847) 362-3950

PROOF OF SERVICE

The undersigned hereby certifies that a copy of the foregoing instrument was served upon the addresses listed below by mailing a true and correct copy via first class mail, postage pre-paid and depositing the same in the United States Mail, Libertyville, Illinois, this June 4, 2003.

Marka M Buchla

Mr. Victor Modeer, P.E. Director of Highways Illinois Department of Transportation 2300 South Dirksen Parkway Springfield, Illinois 62764

Mr. Gregory P. Boysen, P.E. Director of Public Works Village of Buffalo Grove 50 Raupp Boulevard Buffalo Grove, Illinois 60089

Mr. Michael Barron Counsel Wisconsin Central Ltd. 455 North Cityfront Plaza Drive Chicago, Illinois 60611-5317 "OFFICIAL SEAL"
LINDA J. MILLER
NOTARY PUBLIC STATE OF ILLINOIS
My Commission Expires 10/27/2003

G/4/03