

STATE OF ILLINOIS
ILLINOIS COMMERCE COMMISSION

COPY

RECEIVED
JUL 3 2003

Illinois Commerce Commission
RAIL SAFETY SECTION

Union Pacific Railroad Company; the Norfolk Southern)
Railway Company; the City of Alton; and the State of)
Illinois, Department of Transportation.)
)
Stipulated Agreement regarding improving public) T01-0042
safety at the crossing of the Companies tracks with a)
public highway known as Henry Street located in the)
City of Alton, Madison County, Illinois, designated)
as crossing AAR/DOT 294 503E, milepost 257.90SSWN)
AF and 327 936F, milepost 0.461TA.)

SUPPLEMENTAL PETITION

Union Pacific Railroad Company hereby files its Supplemental Petition before the
Commission and states:

1. By Order dated June 27, 2001 the Commission approved a Stipulated Agreement authorizing certain changes to be made at the Henry Street grade crossing in Alton, Illinois. Those changes involved the widening of street surface over the crossing, and included as part thereof, additional rubberized surface and relocation of cantilevered signal masts in order to accommodate the new street width. No changes in the circuits or the type of warning device was involved. The work was to be completed within one year, but the deadline has been extended by supplemental orders.

2. Since that time Union Pacific was required have new circuit plans developed. These plans, which come from an outside contractor, took far longer than anticipated to be completed. Once they were received Union Pacific had to get new estimates to cover the design features.

DOCKETED

3. The new estimates were not completed until Spring of this year and, while all parts were ordered and received, Union Pacific was unable to get the crews scheduled to complete the work in time to meet the current deadline. At this point scheduling of crews has become quite backed up so that this project could not be scheduled for completion until fall without displacing other comparable safety projects.

4. Union Pacific believes that it can schedule and complete the work by October 31, 2003 without further delay or extension beyond that date.

WHEREFORE, Union Pacific Railroad Company requests that the Commission grant an extension of time to and including October 31, 2003 to complete the work.

UNION PACIFIC RAILROAD COMPANY

BY: 

Roy P. Farwell

210 North 13th Street, Room 2000

St. Louis, MO 63103

Telephone: (314) 216-5566

Facsimile: (314) 216-5564

CERTIFICATE OF SERVICE

The undersigned hereby certifies that a copy of the foregoing was mailed first class mail, postage prepaid, this 30th day of June, 2003 to:

Mr. Jim Easterly
Illinois Department of
Transportation
2300 South Dirksen Parkway
Room 204
Springfield, IL 62794

Mr. Thomas W. Ambler
Norfolk Southern Railway Company
Three Commercial Place
Norfolk, VA 23510-2191

Mr. Richard E. Boyle
Attorney at Law
5000 West Main Street
P.O. Box 23560
Belleville, IL 62223-0560

Ms. Mary T. Boulds
Clerk, City of Alton
101 East 3rd Street
Alton, IL 62002-6239

The Honorable Donald Sandidge
Mayor
City of Alton
101 East 3rd Street
Alton, IL 62002-6239

