

**ILLINOIS COMMERCE COMMISSION  
TRANSPORTATION DIVISION / RAIL SAFETY SECTION  
PROJECT STATUS REPORT:**

**TYPE:** (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	5/12/2016
------	-----------

**PROJECT INFORMATION:**

Reporting Party:	CSX Transportation, Inc.
Docket/Order #; Date:	<b>T15-0067</b>
Status Reports Due:	3 Months from Order Date
Ordered Completion Date:	12 Months from Order Date
Completion Report Due <sup>1</sup> :	Within 10 days of Completion Date
AAR/DOT#, Milepost:	DOT 154 642P MP BD-275.41
Street, (in/near) City, County:	27 <sup>th</sup> Street Decatur, Macon Co., IL
Railroad Company:	CSX Transportation, Inc.

<sup>1</sup>Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

**PROJECT MANAGER INFORMATION<sup>2</sup>:**

Name:	Amanda DeCesare
Title:	Project Manager Public Projects
Representing:	CSX Transportation, Inc.
Street Address:	500 Meijer Drive Suite 305
City, State, Zip:	Florence, KY 41042
Office Phone:	859-372-6124
Office Fax:	859-372-6130
Cellular Phone:	
E-Mail Address:	Amanda_DeCesare@csx.com

**DESCRIPTION OF IMPROVEMENT(S) ORDERED:**

- (a) Install automatic flashing light signals and gates with a bell, controlled by constant warning time circuitry, equipped with an event recorder and a remote monitoring system, and designed for a minimum simultaneous preemption time of 25 seconds.
- (b) Install a railroad interconnect cable from the railroad crossing controller unit inside the new railroad crossing signal bungalow to a junction box mounted on the outside of the new railroad crossing signal bungalow.

**STATUS OF WORK:** (use additional blank sheet, if necessary)

The Construction Force Account Estimate has been revised from \$305,748 to \$323,635 due to the costs associated with the overhead power line relocation to allow for the gates to operate properly.

---



---



---