

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>ORDER DOT/AFE NUMBER DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
480074 P T03-0041	LIGHTS & GATES THIRD NORTH AVE MP D-444.51	MT. OLIVE	09/11/03 - ICC 02/02/04 - DOT	12/04/04

**STATUS OF WORK:**

**DEPT. 52 - SIGNALS -** SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. MATERIAL SHIPPED 03/01/04; INSTALLATION STARTED 03/01/04.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING STREET SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W -** MAINTENANCE OF WAY IS NOT INVOLVED.

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDUIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS -**

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

*P*

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480076 D T03-0041	LIGHTS & GATES SECOND SOUTH ST MP D 444.85	MT. OLIVE	09/11/03 - ICC 02/05/04 - DOT	12/04/04
F01623				

**STATUS OF WORK:**  
**DEPT. 52 - SIGNALS** - SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. INSTALLATION STARTED 03/08/04.

**CONTACT:**  
 G.B. BANKIERIS  
 MANAGER HIGHWAY CROSSING ENGINEERING  
 NORFOLK SOUTHERN CORPORATION  
 99 SPRING STREET SW - BOX 123  
 ATLANTA, GA 30303  
 TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W** - MAINTENANCE OF WAY IS NOT INVOLVED.  
 J. ELLIS  
 DIVISION ENGINEER  
 NORFOLK SOUTHERN CORPORATION  
 1735 E. CONDUIT STREET  
 DECATUR, ILL 62521  
 TEL: 217-877-6239

**BILLING STATUS -**  
 M.D. MARTIN  
 SUPVR - MISCELLANEOUS BILLING  
 NORFOLK SOUTHERN CORPORATION  
 110 FRANKLIN ROAD, SE.  
 ROANOKE, VA 24042 - 0034  
 TEL: 540-981-4104

8

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

ORDER DOT/AFE NUMBER/ NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480077 K T03-0041	REMOVAL OF EXISTING EQUIP. THIRD SOUTH ST MP D 444.93	MT. OLIVE	09/11/03 - ICC 02/05/04 - DOT	12/04/04

**STATUS OF WORK:**

**DEPT. 52 - SIGNALS - SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. RETIREMENT WILL TAKE PLACE AFTER OTHER MT. OLIVE CROSSINGS ARE PLACED IN-SERVICE.**

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING STREET SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W -**

**J. ELLIS**  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS -**

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

8

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

ORDER DOT/A/E NUMBER DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480078 S T03-0041	LIGHTS & GATES POPULAR ST MP D 445.09	MT. OLIVE	09/11/03 - ICC 02/05/04 - DOT	12/04/04
F01624				

**STATUS OF WORK:**

**DEPT. 52 - SIGNALS - SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. WORK ON PROJECT STARTED 03/08/04.**

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING STREET SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W - MAINTENANCE OF WAY IS NOT INVOLVED.**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDUIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS -**

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

8

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>ORDER DOT/AFE NUMBER DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
480079 Y T03-0041	LIGHTS & GATES EIGHT SOUTH ST MP. D 445.28	MT. OLIVE	09/11/03 - ICC 02/05/04 - DOT	12/04/04
F01625				

**STATUS OF WORK:**  
**DEPT. 52 - SIGNALS** - SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. MATERIAL SHIPPED 02/06/04.

**CONTACT:**  
 G.B. BANKIERIS  
 MANAGER HIGHWAY CROSSING ENGINEERING  
 NORFOLK SOUTHERN CORPORATION  
 99 SPRING STREET SW - BOX 123  
 ATLANTA, GA 30303  
 TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W** - MAINTENANCE OF WAY IS NOT INVOLVED.  
 J. ELLIS  
 DIVISION ENGINEER  
 NORFOLK SOUTHERN CORPORATION  
 1735 E. CONDUIT STREET  
 DECATUR, ILL 62521  
 TEL: 217-877-6239

**BILLING STATUS** - PROGRESSIVE BILL# 1 SUBMITTED 02/23/04.  
 M.D. MARTIN  
 SUPVR - MISCELLANEOUS BILLING  
 NORFOLK SOUTHERN CORPORATION  
 110 FRANKLIN ROAD, SE.  
 ROANOKE, VA 24042 - 0034  
 TEL: 540-981-4104

8

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

<b>ORDER DOT/AFE NUMBER/ NUMBER DATE</b>	<b>ROAD LOCATION</b>	<b>CITY</b>	<b>STATE AUTHORIZED</b>	<b>ESTIMATED COMPLETION DATE</b>
480084 V T03-0041	LIGHTS & GATES TR-457 ; MP D447.13 RESERVOIR RD	MT. OLIVE	09/11/03 - ICC 02/05/04 - DOT	12/04/04
F01620				

**STATUS OF WORK:**

**DEPT. 52 - SIGNALS -** SIGNAL ENGINEERING SENT TO THE STATE 08/27/03. MATERIAL ORDERED 02/09/04; WILL BE SHIPPED AFTER ROAD CONSTRUCTION COMPLETED.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING STREET SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

**DEPT 66 - M/W -**

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

**BILLING STATUS -**

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

8



Norfolk Southern Corporation  
99 Spring Street, S.W.  
Atlanta, Georgia 30303

RECEIVED  
APR 7 2004

Illinois Commerce Commission  
RAIL SAFETY SECTION

Atlanta, GA – April 1, 2004  
XING:SIG:IU REPT

Mr. Dave Lazavides:

Attached is the consolidated report of Norfolk Southern crossing projects in the state of Illinois. This report will be submitted on a quarterly basis for your review. Projects shown as final billed will be dropped from future reports. If you have any questions, please call me at 404-529-1208.

  
G. F. Davenport

Cy: S. H. Morrell  
W. H. Burris  
T. W. Ambler

*Completed*

**NORFOLK SOUTHERN CORPORATION  
ICC ORDER STATUS REPORT  
STATE OF ILLINOIS**

ORDER NUMBER/ DATE	ROAD LOCATION	CITY	STATE AUTHORIZED	ESTIMATED COMPLETION DATE
480075 W T03-0041	LIGHTS & GATES MAIN ST MP D 444.74	MT. OLIVE	09/11/03	04/04/04
F01622				

**STATUS OF WORK:**

DEPT. 52 - SIGNALS - SIGNALS PLACED IN-SERVICE 02/24/04.

**CONTACT:**

G.B. BANKIERIS  
MANAGER HIGHWAY CROSSING ENGINEERING  
NORFOLK SOUTHERN CORPORATION  
99 SPRING STREET SW - BOX 123  
ATLANTA, GA 30303  
TEL: 404-527-2866; FAX: 404-527-2901

DEPT 66 - M/W - MAINTENANCE OF WAY IS NOT INVOLVED.

J. ELLIS  
DIVISION ENGINEER  
NORFOLK SOUTHERN CORPORATION  
1735 E. CONDIT STREET  
DECATUR, ILL 62521  
TEL: 217-877-6239

BILLING STATUS - PROGRESSIVE BILL# 1 SUBMITTED 02/26/04.

M.D. MARTIN  
SUPVR - MISCELLANEOUS BILLING  
NORFOLK SOUTHERN CORPORATION  
110 FRANKLIN ROAD, SE.  
ROANOKE, VA 24042 - 0034  
TEL: 540-981-4104

T03-0041  
X-12035

**U.S. DOT - CROSSING INVENTORY INFORMATION  
AS OF 4/14/2004**

Crossing No.: **480075W**      Update Reason: **Changed Crossing**      Effective Begin-Date of Record: **03/01/03**  
Railroad: **NS Norfolk Southern Corp. [NS ]**      **Current Record**  
Initiating Agency **State**      Type and Position: **Public At Grade**

**Part I Location and Classification of Crossing**

Division:	<b>WESTERN</b>	State:	<b>IL</b>
Subdivision:	<b>DECATUR</b>	County:	<b>MACOUPIN</b>
Branch or Line Name:	<b>BROOKLYN</b>	City:	<b>In MT OLIVE</b>
Railroad Milepost:	<b>0444.74</b>	Street or Road Name:	<b>MAIN</b>
RailRoad I.D. No.:	<b>444.74A</b>	Highway Type & No.:	<b>FAS 728</b>
Nearest RR Timetable Stn:		HSR Corridor ID:	
Parent Railroad:		County Map Ref. No.:	
Crossing Owner:		Latitude:	<b>39.0719910</b>
ENS Sign Installed:		Longitude:	<b>-89.7231140</b>
Passenger Service:		Lat/Long Source:	
Avg Passenger Train Count:	<b>0</b>	Quiet Zone:	
Adjacent Crossing with Separate Number:			

**Private Crossing Information:**

Category:		Public Access:		
	Specify Signs:		Specify Signs:	
	ST/RR A	ST/RR B	ST/RR C	ST/RR D
Railroad Use:				
State Use:				
Narrative:				

Emergency Contact: **(800)946-4744**      Railroad Contact:      State Contact:

**Part II Railroad Information**

<b>Number of Daily Train Movements:</b>		Less Than One Movement Per Day:	<b>No</b>
Total Trains: <b>18</b>	Total Switching: <b>2</b>	Day Thru: <b>7</b>	
Typical Speed Range Over Crossing: From <b>15</b> to <b>40</b> mph		Maximum Time Table Speed:	<b>60</b>
Type and Number of Tracks: Main: <b>1</b> Other: <b>0</b>		Specify:	
Does Another RR Operate a Separate Track at Crossing?	<b>No</b>		
Does Another RR Operate Over Your Track at Crossing?	<b>No</b>		

**U.S. DOT - CROSSING INVENTORY INFORMATION**

Crossing **480075W**

Continued

Effective Begin-Date of Record: **03/01/03**

*Current Record*

**Part III: Traffic Control Device Information**

**Signs:**

Crossbucks:	<b>2</b>	Highway Stop Signs:	<b>0</b>
Advanced Warning:	<b>No</b>	Hump Crossing Sign:	
Pavement Markings:	<b>No Markings</b>	Other Signs:	<b>0</b> Specify: <b>0</b>

**Train Activated Devices:**

Gates:	<b>2</b>	4 Quad or Full Barrier:	
Mast Mounted FL:	<b>2</b>	Total Number FL Pairs:	<b>0</b>
Cantilevered FL (Over):	<b>0</b>	Cantilevered FL (Not over):	<b>0</b>
Other Flashing Lights:	<b>0</b>	Specify Other Flashing Lights:	
Highway Traffic Signals:	<b>0</b>	Wigwags:	<b>0</b> Bells: <b>2</b>
Other Train Activated Warning Devices:		Special Warning Devices Not Train Activated:	
Channelization:		Type of Train Detection:	<b>DC/AFO</b>
Track Equipped with Train Signals?	<b>Yes</b>	Traffic Light Interconnection/Preemption:	

**Part IV: Physical Characteristics**

Type of Development:	<b>Commercial</b>	Smallest Crossing Angle:	<b>30 to 59 Degrees</b>
Number of Traffic Lanes Crossing Railroad:	<b>2</b>	Are Truck Pullout Lanes Present?	<b>No</b>
Is Highway Paved?	<b>No</b>	If Other:	
Crossing Surface:	<b>Timber</b>	Is it Signalized?	
Nearby Intersecting Highway?	<b>Less than 75 feet</b>	Is Crossing Illuminated?	
Does Track Run Down a Street?	<b>No</b>		
Is Commercial Power Available?	<b>Yes</b>		

**Part V: Highway Information**

Highway System:	<b>Other FA Highway - Not NHS</b>	Functional Classification of Road at Crossing:	<b>Rural Major Collector</b>
Is Crossing on State Highway System:	<b>No</b>	AADT Year:	<b>1995</b>
Annual Average Daily Traffic (AADT):	<b>003250</b>	Avg. No of School Buses per Day:	<b>0</b>
Estimated Percent Trucks:	<b>06</b>		
Posted Highway Speed:	<b>0</b>		