

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

RECEIVED
JAN 18 2005

Illinois Commerce Commission
RAIL SAFETY SECTION

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION*	

DATE	1/7/05
------	--------

PROJECT INFORMATION:

Reporting Party:	Chicago Department of Transportation
Docket/Order #; Date:	T03-0104; Order executed 1/7/04
Status Reports Due:	1/7/05
Ordered Completion Date:	1/7/05
Completion Report Due ¹ :	1/12/05
AAR/DOT#, Milepost:	243 261W, MP 306.27 and 163 458B, MP 57.12
Street, (in/near) City, County:	43 rd Street, in Chicago, Cook County
Railroad Company:	Norfolk Southern and CSX Tp.

¹Completion reports involving changes to the railroad crossing must include an updated USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Anthony Rainey
Title:	Civil Engineer V
Representing:	Chicago Department of Transportation
Street Address:	30 North LaSalle St, Suite 400
City, State, Zip:	Chicago, IL 60602-2570
Office Phone:	1-312-742-0492
Office Fax:	1-312-744-6438
Cellular Phone:	n/a
E-Mail Address:	arainey@cityofchicago.org

²Project Manager information to be submitted by Roadway Authority and Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

The improvement includes pavement reconstruction at a lower elevation, to increase the vertical clearance under the Norfolk Southern and CSX Railroad structures at 43rd St to 14'-6" and replacement of existing storm sewer and drainage structures.

STATUS OF WORK:

All work complete with the exception of the some tree planting and pcc pavement , curb & gutter, sidewalk and driveway on the south side between sta 13+50 to sta 15+00. The project is behind schedule because the replacement of the existing driveway between sta 14+36 to sta 14+64 and the subsequent lowering of a 48" water main was not anticipated. The current owner needs access to his property, therefore it was determined that the water main should be lowered and the driveway replaced. Lowering of 48" water main is currently in progress to facilitate the replacement of existing driveway. To date, the estimated amount of expenditures is \$1,080,000.00 and the project is approximately 80% complete.

DOCKETED

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

Mail directed to the **Rail Safety Section** or the **Director of Processing and Information**, Transportation Bureau of the Commission should be addressed to:

The Illinois Commerce Commission
527 East Capitol Avenue
Springfield, IL 62701-1827

If you have questions, contact:

Brian Vercruysse, Railroad Safety Specialist
Phone: (630) 424-8750
Email: bvercruy@icc.state.il.us

A **Form 3** can be obtained from the Illinois Commerce Commission by calling 217/782-7660 or on the web at:

<http://www.icc.state.il.us/hg/library.aspx?key=Railroad%20Safety>

United States Department of Transportation Inventory Form #6180.71 can be obtained on the web at:

<http://safetydata.fra.dot.gov/OfficeofSafety/Forms/Default.asp>

Submit Inventory forms to:

Federal Railroad Administration Office of Safety 1120 Vermont Avenue, NW Washington, DC 20590	<u>And</u>	Chief of Data Services Illinois Department of Transportation 2300 S. Dirksen Parkway Springfield, IL 62764
--	-------------------	---