

ORIGINAL

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

PROJECT STATUS REPORT:

RECEIVED
NOV 16 2006

TYPE: (CHECK ONE)

PROGRESS	<input type="checkbox"/>
COMPLETION*	<input type="checkbox"/>

Illinois Commerce Commission
RAIL SAFETY SECTION

DATE	November 15, 2006
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Clay County
Docket/Order #: Date:	T05-0023 June 2, 2005/Supplemental -July 12, 2006
Status Reports Due:	
Ordered Completion Date:	June 3, 2007
Completion Report Due ¹ :	
AAR/DOT#, Milepost:	295 095A, 3.63-U (IDOT SN: 013-9905) 295 097N, 4.46-U (IDOT SN: 013-9906) 295 106K, 9.44-U (IDOT SN: 013-9904) 295 114C, 12.57-U (IDOT SN: 013-9912)
Street, (in/near) City, County:	1775N/TR51, 1690N/TR67, CH22, and 900N/TR255, Near Edgewood, Clay County
Railroad Company:	Illinois Central Railroad Company

PROJECT MANAGER INFORMATION:

Name:	Eric T. Seibring, P.E.
Title:	Clay County Engineer
Representing:	Larkinsburg, Oskaloosa & Songer Townships & Clay County
Street Address:	P. O. Drawer D
City, State, Zip:	Louisville, IL 62858
Office Phone:	618-665-3346
Office Fax:	618-665-3347
Cellular Phone:	
E-Mail Address:	claycohwydept@wabash.net

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

Lower the pavement of each roadway to provide a minimum of 14.0 feet of vehicular clearance under the existing structures.

STATUS OF WORK:

Plans have been approved by the CNIC Railroad and Illinois Department of Transportation. All right-of-way has been acquired. A letting for construction of the project was held on August 30, 2006 and the low bid received was 48% over estimate. Project will be relet on November 28, 2006 at 10:00 A.M.

DOCKETED