

**Illinois Commerce Commission
Pipeline Safety
Field Trip Report**

Operator: AMEREN ILLINOIS COMPANY	Operator ID#: 32513
Exit Meeting Contact: Robert Roth	Total Man Days: 1
Pipeline Safety Representative(s): Donald Hankins	
Company Representative to Receive Report: Michael Fuller	<u>Emailed Date:</u>
Company Representative's Email Address: mfuller2@ameren.com	12/05/2012

Inspection Summary

Inspection Type	Location	ICC Analyst	Inspection Unit(s)	Man Day(s)	Inspection Date(s)	Contact(s)
Design Testing and Construction	Peoria	Donald Hankins	Peoria Persimmon St.	1	10/4/2012	Robert Roth

Statement of Activities

On the above dates, a construction audit was conducted at Ameren Illinois, in Peoria, Illinois, to determine compliance with applicable IL Adm. Codes and the Code of Federal Regulations adopted via IL Adm. Part 590. The audit included a review of company documents regarding the specific code sections as identified on the attached inspection form.

An Ameren Illinois crew was installing a new service line to 971 Chateau Road in Pekin, Illinois. The service line was a 1 inch CTS .099 Wall PE 2406/2708 Driscoplex plastic pipe, ASTM D 2513. The service line has an excess flow valve installed into it, with the line being 71 feet long, and was air tested to 100 psig for 15 minutes with no leaks being found.

ISSUE(S) FOUND:

NO ISSUES FOUND.

ISSUE(S) CORRECTED:

NO ISSUES CORRECTED.

NOTICE OF AMENDMENT(S) FOUND:

NO NOAS FOUND.

NOA(S) CORRECTED:

NO NOAS CORRECTED.

NOTICE OF PROBABLE VIOLATION(S) FOUND:

NO NOPVS FOUND.

NOPV(S) CORRECTED:

NO NOPVS CORRECTED.