

**Illinois Commerce Commission
Pipeline Safety
Field Trip Report**

Operator: AMEREN ILLINOIS COMPANY	Operator ID#: 32513
Exit Meeting Contact: Kevin Glaspy	Total Man Days: 3
Pipeline Safety Representative(s): Donald Hankins	
Company Representative to Receive Report: Michael Fuller Company Representative's Email Address: mfuller2@ameren.com	<u>Emailed Date:</u> 10/31/2013

Inspection Summary

Inspection Type	Location	ICC Analyst	Inspection Unit(s)	Man Day(s)	Inspection Date(s)	Contact(s)
Design Testing and Construction	Peoria	Donald Hankins	Peoria Persimmon St.	3	9/24/2013, 9/25/2013, 9/26/2013	Kevin Glaspy

Statement of Activities

On September 24-26, 2013, a construction audit was conducted at Ameren Illinois, in Peoria, to determine compliance with applicable IL Adm. Codes and the Code of Federal Regulations adopted via IL Adm. Part 590.

Staff conducted a construction audit at Ameren Illinois, in the Peoria operating center. Staff conducted the audits by reviewing the crews that are on the checklist that will be included with this report. The audits performed were for new service lines that were being installed by Ameren crews. The pipe that was installed was Driscoplex 6500, ASTM D 2513, PE 2406/2708, with each service line being air tested to 100 psig for at least 10 minutes with no leaks being found.

ISSUE(S) FOUND:

NO ISSUES FOUND.

ISSUE(S) CORRECTED:

NO ISSUES CORRECTED.

NOTICE OF AMENDMENT(S) FOUND:

NO NOAs FOUND.

NOA(S) CORRECTED:

NO NOAs CORRECTED.

NOTICE OF PROBABLE VIOLATION(S) FOUND:

NO NOPVs FOUND.

NOPV(S) CORRECTED:

NO NOPVs CORRECTED.