



**VILLAGE OF LOMBARD**

255 E. Wilson Ave.  
Lombard, Illinois 60148-3926  
(630) 620-5700 Fax (630) 620-8222  
www.villageoflombard.org

ORIGINAL

RECEIVED

OCT 1 2012

ILLINOIS COMMERCE COMMISSION  
RAIL SAFETY SECTION

09/24/2013

**Village President**  
Keith Giagnorio

David Lazarides  
Director of Processing  
Illinois Commerce Commission  
527 E. Capitol Avenue  
Springfield, IL 62701

**Village Clerk**  
Sharon Kuderna

**Trustees**  
Dan Wittington, Dist. 1  
Mike Fugiel, Dist. 2  
Reid Foltyniewicz, Dist. 3  
Peter Breen, Dist. 4  
Laura A. Fitzpatrick, Dist. 5  
William "Bill" Ware, Dist. 6

Order Number: T11-0019  
Order Date: June 2, 2011, Supplemental Order: 01-18-2013  
Project Completion Date: September 30, 2013

Crossing Information: Pedestrian Bridge at mile post 19.13 of the Union Pacific West Line.

**Acting Village Manager**  
Tim Sexton

Project Manager:  
Paul F. Kuehnlenz, P.E.  
Civil Engineer II  
Village of Lombard  
Phone: 630-620-5740, FAX: 630-620-5982, E-mail: [kuehnlenzp@villageoflombard.org](mailto:kuehnlenzp@villageoflombard.org)

RE: Progress Report

*"Our shared Vision for Lombard is a community of excellence exemplified by its government working together with residents and businesses to create a distinctive sense of spirit and an outstanding quality of life."*

The contract was substantially complete on July 18, 2013. The trail is open to pedestrian and bicycle traffic.

There are only some miscellaneous landscaping items. The Class 4 Seeding for the slopes cannot be installed until October 1st.

Final completion is estimated for early October 2013 depending on weather.

Sincerely,

Paul F. Kuehnlenz, P.E.  
Civil Engineer II  
Department of Public Works

*"The Mission of the Village of Lombard is to provide superior and responsive governmental services to the people of Lombard."*

BU  
TD

700169°

DOCKETED

OCT 01 2013