

ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION
PROJECT STATUS REPORT: T05-0058

TYPE: (CHECK ONE)

PROGRESS	X
COMPLETION	

DATE	February 28, 2007
------	-------------------

PROJECT INFORMATION:

Reporting Party:	Petitioners: Williamson County, Williamson Energy LLC, and Williamson Transportation LLC,
Docket/Order #; Date:	T05-0058, March 22, 2006 T05-0058 Supplemental, January 24, 2007
Status Reports Due:	September 22, 2006, February 22, 2007, September 22, 2007, February 22, 2008
Ordered Completion Date:	March 22, 2007 March 22, 2008
Completion Report Due ¹ :	March 27, 2007 March 27, 2008
AAR/DOT#, Milepost:	New Crossings – CN – Dwina Road #927787N MP 0.33, Jordan's Fort Road #927788V MP 1.37, Thompsonville Road #927789C MP #3.44, & Crawford Road #927790W MP 5.07 (UP to assign numbers)
Street, (in/near) City, County:	Monroe Avenue, Old Frankfort Road, Old Ben Road, Harris School Road, Williams Prairie Road, Liberty School Road, Dwina Road, Jordan's Fort Road, Thompsonville Road and Crawford Road, all in the vicinity of Johnston City, Williamson County, Illinois
Railroad Company:	Illinois Central Railroad Company & Union Pacific Railroad Co.

¹ Completion reports for new railroad crossings must include a new USDOT Inventory Form.

PROJECT MANAGER INFORMATION²:

Name:	Douglas A. Dobbins
Title:	Senior Engineer
Representing:	Williamson Transportation LLC
Street Address:	1107 West DeYoung Street, Suite E
City, State, Zip:	Marion, IL 62959
Office Phone:	618 998-8010 extension 102
Office Fax:	618 998-8012
Cellular Phone:	618 694-2556
E-Mail Address:	ddobbins@clineres.com

² Project Manager Information to be submitted by Roadway Authority and each Railroad Company

DESCRIPTION OF IMPROVEMENT(S) ORDERED:

- Installation of new track
- Installation of new crossing surfaces and automatic flashing light signals and gates controlled by constant warning time circuitry
- If trains are run before the installation AFLS&G, Temporary Stop Signs must be installed

STATUS OF WORK: Work has been completed on Dwina Road, Jordan's Fort Road, Thompsonville Road, and Crawford Road. All signals and gates are operational, advance warning signs have been installed, and each signal box has an informational sign attached to it. The informational signs include the DOT number, mile marker post, and two (2) emergency numbers.

Construction on Monroe Avenue, Old Frankfort Road, Old Ben Road, Harris School Road, Williams Prairie Road, and Liberty School Road is postponed for now. As indicated above an extension was granted for this construction.

**ILLINOIS COMMERCE COMMISSION
TRANSPORTATION DIVISION / RAIL SAFETY SECTION**

Mail directed to the **Rail Safety Section** or the **Director of Processing and Information**, Transportation Bureau of the Commission should be addressed to:

The Illinois Commerce Commission
527 East Capitol Avenue
Springfield, IL 62701-1827

If you have questions contact:

Joe Von De Bur, Rail Safety Specialist
Phone: (217) 557-1286
Email: jvondebu@icc.illinois.gov

A **Form 3** can be obtained from the Illinois Commerce Commission by calling 217/782-7660 or on the web at:

<http://www.icc.illinois.gov/hg/library.aspx?key=Railroad%20Safety>

United States Department of Transportation Inventory Form #6180.71 can be obtained on the web at:

<http://safetydata.fra.dot.gov/OfficeofSafety/Forms/Default.asp>

Submit Inventory forms to:

Federal Railroad Administration Office of Safety 1120 Vermont Avenue, NW Washington, DC 20590	<u>And</u>	Chief of Data Services Illinois Department of Transportation 2300 S. Dirksen Parkway Springfield, IL 62764
--	-------------------	---