Norfolk Southern Corporation
Communications and Signal Department
1200 Peachtree Street, N.E., Box 123
Atlanta, Georgia 30309

T. E. Grim
Asst. Chief Engineer
S & E Design
404/529-1250

RECEIVED
JUL 30 2008
ILLINOIS COMMERCE COMMISSION
RAIL SAFETY STATION

July 18, 2008
CX0104810

Mr. Mike Stead
RR Safety Program Admin.
Illinois Commerce Commission
527 East Capital Avenue
Springfield, IL, 62701

Dear Mr. Stead:

In an effort to improve tracking the progress of highway/railroad grade crossing signalization projects in your state, we will be providing to you the attached State Requested Crossing Projects report on a quarterly basis.

Please assist us in our efforts to continually improve our performance in the crossing signalization program and to keep our database current by reviewing this report and comparing it to your records. Should you find any discrepancies or modifications that are needed, please contact Rick Ray at 404-529-1234 or Gus Bankieris at 404-527-2866.

Sincerely,

T. E. Grim

/Attachment(s)

cc: Mr. G. B. Bankieris

9

Norfolk Southern Railway
State Requested Crossing Projects
ILLINOIS As Of 11-Jul-2008

DOT/AAR	Road	County	City	State #	Requested By	Line	MilePost	St Request	Engr To State	Agree To State	St Auth	Proposed Start	In Service	Engineer	Status / Comments
479223S	TR-16	MACON	BLUE MOUND		M E STEAD	WRWE	391.07000073	23-Jan-2004	02-Apr-2004					SJK	AWAITING STATE AUTHORIZATION GBB 4/22/2004
479225F	TR-246	CHRISTIAN	STONINGTON		M E STEAD	WRWE	392.63000049	23-Jan-2004	02-Apr-2004					JQG	AWAITING STATE AUTHORIZATION GBB 4/22/2004
479226M	TR-67	CHRISTIAN	STONINGTON		M E STEAD	WRWE	392.7099915	23-Jan-2004	01-Dec-2005						PROPOSED CLOSURE. GBB 4/22/2004
327932D	BROADWAY (SR-100)	MADISON	ALTON	C-98-402-04	CHERYL CATHEY	WRWE	0.02	20-Sep-2004	04-Feb-2005		28-Mar-2005			MLR	NO RT-OF-WAY AVAILABLE FOR SIGNAL REVISION. REQUEST STATE TO CANCEL PROJECT IF THEY ARE UNABLE TO FURNISH RIGHT-OF-WAY FOR PLACEMENT OF SIGNAL.
480326N	22ND. STREET	MADISON	GRANITE CITY			WRWE	479.769989	19-May-2005						RDL	THIS CROSSING WILL BE CLOSED AS PART OF A BRIDGE PROJECT. RHR, 04-02-03.
328047F	22ND. STREET	MADISON	GRANITE CITY			WRWE	10.30000019	19-May-2005						RDL	THIS CROSSING WILL BE CLOSED AS PART OF A BRIDGE PROJECT RHR, 04-02-03
480327V	20TH STREET	MADISON	GRANITE CITY		T M BRACEY	WRWE	480.0599976	19-May-2005	14-Oct-2005					RDL	TO STATE 14-OCT-2005
480328C	PONTOON RD. DETOUR	MADISON	GRANITE CITY		T.M. BRACEY	WRWE	477.6499939	19-May-2005	14-Oct-2005		02-Apr-2008	16-Jun-2008		RDL	BRIDGE CONSTRUCTION AND ROADWAY PHASE WORK. NS CONSTRUCTION COORDINATING SAME. GBB 7/11/08
479227U	TR-71	CHRISTIAN	STONINGTON		M E. STEAD	WRWE	394	29-Dec-2005	21-Feb-2006					SJK	ENGINEERING SENT TO STATE 02-21-06 FOR APPROVAL. 02-21-06 JQG///
479228B	TR-23	CHRISTIAN	STONINGTON		M. E. STEAD	WRWE	394.1900024	29-Dec-2005	16-May-2008					SJK	REVISED ESTIMATE WITH UNI-SHELTER SENT TO STATE FOR REVIEW AND APPROVAL. // SJK 05-16-08
724615T	RICHTER SCHOOL RD.	ST. CLAIR	NEW BADEN	POWER	M. E STEAD	LW	30.97999954	24-Jan-2006	07-Apr-2006	05-Dec-2007	13-Nov-2006	23-Jun-2008		JAB	SHOULD E IN SERVICE BY 7/13/08 GBB 7/11/08
724743B	TR-154	WAYNE	WAYNE CITY	SA-1293 07-0118	M E STEAD	LW	103.5100021	24-Jan-2006	20-Mar-2006	16-Nov-2007	29-Jan-2008			CJW	PROJECT ON HOLD FOR RELOCATION OF OVERHEAD POWER LINE IN QUAD A. CJW 02/13/08
479426W	REINING RD.	MORGAN	CHAPIN	06-0079 SA-1231	M. E. STEAD	WRWE	454.4500122	06-Sep-2006	03-Nov-2006		06-Dec-2006	14-Jan-2008		CP	ROAD CONST. INVOLVED. GBB 11/3/07. FORWARD TO CONSTRUCTION FOR SCHEDULING.//CP//12-18-06//
479425P	PERBIX RD.	MORGAN	CHAPIN	SA-1231	M. E. STEAD	WRWE	454.4500122	06-Sep-2006	03-Nov-2006						CLOSURE
479518J	FEDERAL ST.	PIKE	GRIGGSVILLE	SA-1266	M. E. STEAD	WRWE	478.3999939	27-Sep-2006	16-Nov-2006		08-Feb-2008	07-Jul-2008		RDL	TO CONSTRUCTION 2-15-8//RDL
479521S	TR-356	PIKE	GRIGGSVILLE	07-0037 SA-1266	M. E. STEAD	WRWE	480.4500122	27-Sep-2006	12-Dec-2006		08-Feb-2008	12-May-2008		RDL	TO CONSTRUCTION 2-15-8//RDL
475005W	CR-3700E	MCLEAN	SAYBROOK	03-0040 SA-1309	M. E. STEAD	WREW	350.8999939	12-Jul-2007	17-Aug-2007	08-Jan-2008	24-Mar-2008	08-Sep-2008		SJK	PROJECT TO CONSTRUCTION FOR SCHEDULING // SJK 04-29-08
724830E	PERSIMMON STREET	WABASH	BELLMONT		M E. STEAD	LW	142.3000031	12-Jul-2007	24-Aug-2007					CP	FORWARD TO STATE FOR AUTHORIZATION.//CP//8-24-07//
480042J	ROSSI AVE.	MONTGOMERY	RAYMOND	07-0112 SA-1303	M. E. STEAD	WRWE	428.6900024	12-Jul-2007	15-Aug-2007	05-Dec-2007	06-Feb-2008	11-Aug-2008		CP	FORWARD TO CONSTRUCTION FOR SCHEDULING.//CP//2-20-08//
475106H	MAIN ST	TAZEWELL	DEER CREEK	07-0003 SA-1315	M. E. STEAD	WRWE	397.5	12-Jul-2007	28-Aug-2007					SJK	ENGINEERING TO STATE // SJK 08-28-07
724828D	FREE TRADE RD.	WABASH	BELLMONT		M E. STEAD	LW	142.1300049	12-Jul-2007	22-Aug-2007					CP	FORWARD TO STATE FOR AUTHORIZATION.//CP//8-22-07//
475104U	PERRY ST	WOODFORD	DEER CREEK	03-0003 SA-1315	M E STEAD	WREW	397.1700134	12-Jul-2007	17-Aug-2007	26-Mar-2008				SJK	ENGINEERING TO STATE // 08-17-2007 SJK
724829K	MAIN ST	WABASH	BELLMONT		M. E STEAD	LW	142.1999969	31-Jul-2007	24-Aug-2007					CP	FORWARD TO STATE FOR AUTHORIZATION.//CP//8-23-07//
724742U	WEST RD	WAYNE	WAYNE CITY VILL		M E STEAD	LW	104.25	04-Oct-2007	05-Dec-2007					SJK	PROJECT TO STAE FOR AUTHORIZATION FOR CONSTRUCTION // SJK 12-05-07
534413V	CR-1200S	KANKAKEE	UNION HILL	07-0116 SA 1296	M E STEAD	ERNA	113.3199997	04-Oct-2007	14-Dec-2007	05-Dec-2007	29-Jan-2008	07-Jul-2008		MLR	PROPOSED START 7/7/08. MJL
724569U	MOUSETTE LANE	ST CLAIR	E. ST LOUIS	08-0009 SA-1297	M E STEAD	LW	7 199999809	04-Oct-2007	14-Dec-2007	16-Nov-2007	15-Apr-2008			MLR	INSTALLTION DELAYED DUE TO UTILITY CONFLICT RESOLUTION IN PROGRESS GBB 7/11/08
724762F		JEFFERSON	MT VERNON	SA-1294		LW	89 83999634	04-Oct-2007	16-Nov-2007					SJK	PROJECT TO STATE FOR AUTHORIZATION FOR CONSTRUCTION // SJK 11-16-07