Copyright 2003 By The State of Illinois

SCALE: 1"=50'

0 50' 100'

U.S. DOT#: 478757F

General Information

Type Of Crossing: AtGrade
Lat: 41° 43' 8" Long: 87° 45' 2"
County: COOK
City: OAK LAWN In/Near: In
Street Name: *
RailRoad: NS
RailRoad Station: OAK LAWN (NE)
RailRoad Milepost: 14.76
Crossing Angle: 67.6°
Data Collection Date: 10/3/2002
Aerial Photography Date: Spring 2002

Warning Device Description

Type of Device: AFLS/Gates
Number Of Devices:

CrossBucks:	4	Cantelever:	0
Bells:	4	Gates:	4
WigWags:	0	Pedestrian Gates:	0
Flashing Lights Pairs:	10	Masts:	4

Mast Locations	Edge of Road (Ft)	Edge of Rail (Ft)
W	6.5	32.7
E	8	16
E	6	20
E	6	34

Nearest Intersecting Roads

Name	Distance (Ft) ER	Width (Ft)	Direction	Traffic Control
UNAMED	61.0	27.0	South East	Stop Sign
YOURELL	70.0	32.0	North West	Stop Sign
96TH	150.0	29.0	South East	Stop Sign
95TH	387.0	80.0	North West	Signal

Number of Other Nearby Intersecting Roads: None

Track Description

Number of Tracks: 3
(Type of Tracks: Main)

From	To	Distance (Ft)
Track 1	Track 2	13.0
Track 2	Track 3	12.8

Nearby Warning Signs

North West Type	North West Distance (Ft) ER	South East Type	South East Distance (Ft) ER
		W10-1	407.0

Number of Other Signs: 0 | Number of Other Signs: 0

Adjacent Railroad Crossing

DOT#	Direction	Distance (Ft)

Roadway Material & Dimensions

Roadway Material: Bituminous

North East Side Dir	Dist NR	Sidewalk	Parkway	Road Width	South West Side Parkway	Sidewalk
NW	32.0	0.0	0.0	35.0	0.0	0.0
SE	32.0	5.0	9.0	39.0	9.0	5.0

Crossing Surface Material & Dimensions

	South West Side of Road: Sidewalk Material	Sidewalk Width (Ft)	Distance to Sidewalk	Roadway Material	Roadway Width (Ft)	Distance to Sidewalk	North East Side of Road: Sidewalk Material	Sidewalk Width (Ft)	Total Crossing Width (Ft)
Track1	None	0	0(*)	Asphalt and Flange	80	0(*)	None	0	80
Track2	None	0	0(*)	Asphalt and Flange	80.5	0(*)	None	0	80.5
Track3	None	0	0(*)	Asphalt and Flange	80.5	0(*)	None	0	80.5

Vertical Profile

North West Side A-50	A-32	Track1	T-63	T-76	B-108	South East Side B-126
2.78%	1.87%	0%	0%	-3.44%	-3.89%	